



Observation Report
Report Date: July 9, 2009

▪ Owner: North Harrison Community Schools		
▪ Project Name: Morgan Elementary		
▪ JLS Project Number: 2009625		
▪ Observation Date: 7/6/09	▪ Time: 11:25 a.m.	▪ Weather: Partly Cloudy 89
. Contractors on site: E H Construction; Arrow Electric; Huntingburg Machine; McAfee Excavating		
▪ Construction Manager Issues/Observations:		
MORGAN ELEMENTARY		
	<ul style="list-style-type: none"> Site preparation work for the "c" wing class rooms has started. The building pad area is at the sub-grade elevation and ready for stone base to be placed, as the site preparation proceeds the work is being monitored by the Hagerty Engineering (proof roll – density tests), site utilities have been located, the building location and site layout are being done by a professional surveyor 	
	Preparations are being made to start concrete footings and foundations on the "C" wing, the rebar has been released for fabrication, the concrete mix design has been submitted for approval to the architect/engineer	
	<ul style="list-style-type: none"> Site preparation on the north parking lot is underway, the topsoil is being removed, the playground equipment has been removed and stored on site, the playground area mulch and landscape blocks are being removed 	
	<ul style="list-style-type: none"> Ceilings and floor tile are being removed from the Corridors around the library to allow mechanical work to proceed in these areas. All lights, cameras, emergency / exit lights are being kept in full operation. 	
	<ul style="list-style-type: none"> 	
▪ Observation by: Les Smith		
▪ Prepared by: Les Smith, Paula Albin		

- **Copy:** North Harrison Community School
 Mr. Randy Barrett
 Ken Oppel
 All Board Members

James L. Shireman, Inc.
 Mark D. Shireman
 Les Smith

X	Owner:	North Harrison Community School Corporation
X	Architect:	Kovert Hawkins Architects
X	Construction Manager:	James L. Shireman, Inc.