



**Observation Report**  
**Report Date: August 10, 2009**

|   |   |  |
|---|---|--|
| <ul style="list-style-type: none"> <li>▪ <b>Owner:</b> North Harrison Community Schools</li> </ul>  |   |  |
| <ul style="list-style-type: none"> <li>▪ <b>Project Name:</b> Morgan Elementary</li> </ul>  |   |  |
| <ul style="list-style-type: none"> <li>▪ <b>JLS Project Number:</b> 2009625</li> </ul>  |   |  |
| <ul style="list-style-type: none"> <li>▪ <b>Observation Date:</b> 8/10/09</li> </ul>  | <ul style="list-style-type: none"> <li>▪ <b>Time:</b> 2:15 p.m.</li> </ul>  | <ul style="list-style-type: none"> <li>▪ <b>Weather:</b> Partly Cloudy 85</li> </ul> |
| <ul style="list-style-type: none"> <li>▪ <b>Contractors on site:</b> E H Construction; Arrow Electric; Huntingburg Machine; McAfee Excavating, Berger Masonry , Uessler Concrete</li> </ul> |   |  |
| <ul style="list-style-type: none"> <li>▪ Construction Manager Issues/Observations:</li> </ul>   |   |  |
| <p><b>MORGAN ELEMENTARY</b></p>   |   |  |
|   | <p>All of the contractors are working on material and equipment submittals for the project.</p>   |  |
|   | <p>The footings and foundation walls for the “D” wing classroom area are 70% complete. The exterior block walls are proceeding on the west and south elevations. The block work will proceed to the new office area, the north wall and the main corridor. All footing excavations have been tested by Hagerty Engineering prior to the placement of the concrete. The concrete test reports are coming in above the specified strengths.</p> |  |
|   | <ul style="list-style-type: none"> <li>• In the north parking lot the curbs and site drainage are in place and the binder layer of asphalt paving is done. The new sidewalk at the north entrance to the gym has been installed. This area will be used for bus staging in the morning and evening .The front lot near the office will be used for the car rider student drop off.</li> </ul>   |  |
|   | <ul style="list-style-type: none"> <li>• Ceilings and floor tile have been removed from the Corridors around the library to allow mechanical work to proceed in these areas. All lights, cameras, emergency / exit lights are being kept in full operation.</li> </ul>  |  |
|   | <p>The plumbing contractor is working in the “D” wing classroom area installing underground piping for the roof drains and restrooms.</p>   |  |
|   | <p>The electrical contractor is working with the block layer to install the power and data boxes.</p>   |  |
|   | <p>The local inspectors are being contacted as needed.</p>  |  |
| <ul style="list-style-type: none"> <li>▪ <b>Observation by:</b> Les Smith</li> <li>▪ <b>Prepared by:</b> Les Smith, Paula Albin</li> </ul>  |   |  |

- **Copy:** **North Harrison Community School**  
Mr. Randy Barrett  
Ken Oppel  
All Board Members

**James L. Shireman, Inc.**  
Mark D. Shireman  
Les Smith

|   |                              |   |
|---|------------------------------|---|
| X | <b>Owner:</b>                | North Harrison Community School Corporation |
| X | <b>Architect:</b>            | Kovert Hawkins Architects                   |
| X | <b>Construction Manager:</b> | James L. Shireman, Inc.                     |
|   |                              |   |