



**Observation Report**  
**Report Date: September 10, 2009**

- **Owner:** North Harrison Community Schools
- **Project Name:** Morgan Elementary
- **JLS Project Number:** 2009625
- **Observation Date:** 9/8/09      ▪ **Time:** 7:15 a.m.      ▪ **Weather:** Partly Cloudy 70
- . **Contractors on site:** E H Construction; Arrow Electric; Huntingburg Machine; McAfee Excavating, Berger Masonry , Uesseler Concrete
- Construction Manager Issues/Observations:

**MORGAN ELEMENTARY**

	<p>All of the contractors are working on material and equipment submittals for the project.</p>
	<p>The footings and foundation walls for the “D” wing classroom area are 99% complete. The block walls in the “D” wing are 60 % complete with the walls starting at the southwest corner and working toward the north .The block work will continue and the brick is scheduled to start within the next two weeks.</p> <p>The first placement of interior concrete floor slabs happened on 9-4-09, There was approximately 3500 square feet placed in the kindergarten – first grade area. The next floor pour is scheduled for 9-11-09</p> <p>The bar joist and roof decking for the “D” wing is scheduled to be delivered to the site on Monday 9-14-09 This area will be ready to start the installation of the joist at that time.</p> <p>All footing excavations have been tested by Hagerty Engineering prior to the placement of the concrete. The concrete test reports are coming in above the specified strengths.</p>
	<p>The grading work for the playground has started and the contractors are pricing the modified layout for The playground and equipment.</p>
	<p>The HVAC contractor is working on the layout of the louver openings and installing the boxes in the block walls for the temperature control devices.</p>
	<p>The plumbing contractor is working in the “D” wing classroom area and has install 90% of the underground piping for the restrooms and roof drains. The contractor is also working along with the block work to install any piping in the walls.</p>

The electrical contractor has installed the underground conduit for the power and data feeds to the "D" wing. They are also working with the block layer to install the power and data boxes as the walls progress..
The local inspectors are being contacted as needed.
<ul style="list-style-type: none"> <li>▪ <b>Observation by: Les Smith</b></li> <li><b>Prepared by: Les Smith, Paula Albin</b></li> </ul>

- **Copy:**     **North Harrison Community School**  
                  Mr. Randy Barrett  
                  Ken Oppel  
                  All Board Members  
  
                  **James L. Shireman, Inc.**  
                  Mark D. Shireman  
                  Les Smith

X	<b>Owner:</b>	North Harrison Community School Corporation
X	<b>Architect:</b>	Kovert Hawkins Architects
X	<b>Construction Manager:</b>	James L. Shireman, Inc.